evious Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	105.91	204.12	21618.00	105.91	21618.00	
-	-	62.93	204.12	12845.00	62.93	12845.00	
-	-	29.34	5256.36	154222.00	29.34	154222.00	
-	-	38.61	5256.36	202948.00	38.61	202948.00	
-	-	10.50	4521.96	47481.00	10.50	47481.00	
-	-	8.40	5405.40	45405.00	8.40	45405.00	
-	-	14.00	105.84	1482.00	14.00	1482.00	
-	-	144.94	249.48	36160.00	144.94	36160.00	
		67.41	6491.88	437618.00	67.41	437618.00	
		17.45	6491.88	113283.00	17.45	113283.00	
		3.72	60534.00	225186.00	3.72	225186.00	
		92.97	331.78	30846.00	92.97	30846.00	
		124.71	979.56	122161.00	124.71	122161.00	
		100.11	976.32	97739.00	100.11	97739.00	
		79.65	208.44	16602.00	79.65	16602.00	
		161.82	238.68	38623.00	161.82	38623.00	

	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications.	Sqm
	Providing wall black boards in CM 1:3 with two coats of black paint including finishing etc., complete.	Sqm
	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm
	Supplying and fixing pressed steel door frames size 125x65 mm manufactured from 1.25mm thick carbon steel or imported steel strips with mitred joints of 900 for door openings and shutters made out of seasoned Honne wood, styles of 30 mm, thick with lock rail of 160 mm, width, top and side rails of 100 mm. width and bottom rails of 250 mm width and panel filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof, vermin proof, heat resistant guaranteed against shrinkage, warpage and such other defects for a period of 3 years. This shall be as per approved drawings, specification and direction including cost of conveyance, manufacturing, painting with enamel paint 2 coats over primer coat, cost of labour for all items of work, machinery, equipment and all other incidental charges with all lead, lift, loading and unloading etc., complete. The Hollow portion of the frame to be filled with cement concrete 1:2:4	Sqm
1	"Supplying and fixing pressed steel window frame of size 100 x 50mm manufactured from 1.25 mm thick carbon steel or imported steel strips with neat mitred joints at 900degree for window openings and shall be suitable to fix M.S. grills as per design and drawings using 12mm dia rods at 100mm Centre to Centre horizontally and two members of M.S flats of 6mmx40mm size at 150mm apart, welded into a frame of 6mmx40mm size M.S. flats with 16mm size lugs, and 8 Nos. of 100mm size hinges, 4 Nos of Butt Stay pins and 4 Nos. Tower bolts and shutters half panelled and hallf glazed with shutters made out of seasoned honne wood, styles of 30mm thick and 100mm width and rails of 30mm thick and 100mm width and using 4mm thick pin headed glass and panel, filling with 12mm thick particle board of exterior grade bonded with phenol formal dehide resin and the shutter shall be rot proof vermin proof, heat resistant guaranteed against shrinkage, warp age and such other defects for a period of 3 years.This shall be as per approved drawing, specification and direction including cost of conveyance, manufacturing painting with 2 coats enamel paint over one coat of primer, cost of labour for all items of work,	Sqm
2	Qty Above 125%	
3	Flooring with 25mm to 40mm thick polished **tandur blue stone slabs** using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing complete as per specifications.	Sqm
4	Providing and **applying two coats with oil bound washable distemper** of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.	Sqm
5	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer.	Sqm
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

24/09

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
		241.47	27.00	6520.00	241.47	6520.00	
		5.29	992.52	5250.00	5.29	5250.00	
		102.42	213.84	21901.00	102.42	21901.00	
		3.78	3780.00	14288.00	3.78	14288.00	
		13.13	4104.00	53886.00	13.13	53886.00	
		1.28	4104.00	5253.00	1.28	5253.00	
		178.34	1210.68	215913.00	178.34	215913.00	
		241.47	76.68	18516.00	241.47	18516.00	
		102.42	90.72	9292.00	102.42	9292.00	
				1955038.00		**1955038.00**	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

SBR No: 36/19-20

No. ***First & Final Bill***

(For Other Works)

Date..30.09./..2019

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No…….. Dated……

Schedule Docket No. Head of Account: **P-3075** **Work Code: 011-15-000057** **Est.Cost: 20.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Construction of Additional Class Rooms to Govt Higher Primary School of Singapura in Ward No. 11.**

Name of Contractor and Full Address: ***Sri. M.D Srinivas, # 13, Beereshwara Nilaya, 2nd Main, M. Venkategowda Layout, Hebbal Kempapura, Bangalore – 560 024.***

Reference to Agreement No. **EE/BTP/BBMP/E-PMT/T-18(28641)/WO/87/2018-19** **Dated: 30.08.2018**

Certified that the measurements were taken by me on 24/09/19 and recorded of Pages 427038 to 427051

f measurement Book No. 427-1 / 17-18 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 2.10.19 ….and found correct. The work is satisfactorily xecuted.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the ork and the contractor has not previously received any advance on this security. These materials are of and nperishable nature and are all required for immediate use on the work in connection with items for finished work have een agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Office.

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	BA	1955000-00
2)	Deduct amount to be held in reserve being ……percent Rs……	IT	19550:00
3)	" Balance	LC	19550:00
4)	Deduct Payment:	CBF	19552:00
	a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…… Amount adjusted towards cash advance recovery of	GST	17+552:00
		SGST	17+552:00
	b. Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	Royalty	13500:00
		Fine	3000:00
5)	Balance being unpaid value of work done held in reserve.	IT	92465:00
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	Net	1862535:00
7)	Net amount due to or from Contractor unadjustments items.		
8)	Advance to Contractor for materials brought to site (as detailed) within.		
9)	Value of Government materials supplied.		

Total amount adjusted -

Contractor's Signature

eceived Rs…….. (in words)……

……

y cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

/itness

ated Signature of Contractor

aid by me by Cheque No……Dated……

ash Rs……..

ated……

itials of Officer making payment

(For use in the Office)

Stamp

ಲೆಕ್ಕತೀರ್ಕಿಕೆ P.3075 ರಡಿ

ಜಿಲ್ಲಾ ಮೊಬಲಗು ರೂ. 1955000 ಗಳನ್ನು ಪಾಸು ಮಾಡಿದೆ.

ಇದರಲ್ಲಿ ರೂ. 92465:00 ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ರೂ. 1862535:00 ಗಳನ್ನು

FT/NEFT/RTGS ಮುಖಾಂತರ ನಿರ್ದೇಶಿಸಿದೆ

ವಿಷಯ ನಿರ್ವಾಹಕರು ಲೆಕ್ಕಾಧಿಕಾರಿ ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

Executive Engineer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

10/10

	Unit
Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, **in ordinary soil** not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.	Cum
Qty Above 125%	Cum
Providing and laying in position **plain cement concrete of mix 1:4:8** with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, **in foundation**, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum
Qty Above 125%	Cum
Providing and constructing granite / trap / basalt size stone masonry in **foundation with cement mortar 1:6, stone** hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.	Cum
Providing and constructing granite / trap / basalt size stone masonry in **basement with cement mortar 1:6**, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.	Cum
Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications	Sqm
Providing and removing **centering, shuttering, strutting, propping** etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.	Sqm
Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal**, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	Cum
Qty Above 125%	
Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 **TMT Bars FE 500**	Tonne
Providing and removing centering, shuttering, strutting, propping etc., and **removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm** including cost of all materials, labour complete as per specifications.	Sqm
Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications.	Sqm
Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a	Sqm
Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to **ceiling** including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm
Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm